

QUALITY CONTROL CHECKSHEET

for Self-Stick Tanking Installation

bituBOND



Site Name				
Site Address				
Applicator				
Main Contractor				
Date	QC process	YES	NO	Comments
	Substrate clean, dry and free from foreign matter.			
	Concrete, masonry blocks and tilt slab panels, substrate must be flush pointed to termination point.			
	Primers: bituPRIME for concrete surfaces, bituBOND for plywood.			
	Mortar fillets neatly formed to all internal angles with all corners chamfered at a 45° radius.			
	Concrete primed with bituPRIME or bituBOND adhesive (check the site specification).			
	Underflashings installed to all internal and external corners and across flush foundation footing to wall construction joints.			
	Movement joints identified, installed to WPS approved site specification.			
	bituBOND side laps 100mm and end laps 150mm, fully bonded and over-rolled to ensure a good seal.			
	All pipe penetration details to have Gripset Collars installed with Gripset 51.			
	bituBOND termination detail completed to site specification. Generally use bituBOND bitumen sealant and a 30mm wide non-corrosive termination bar mechanically fixed.			
	Any mechanical damage to membrane must be over patched with bituBOND, heat applied to all edges, sealed with bituBOND bitumen sealant.			
	Drainage coil system installed 200mm below the floor wall junction and 150mm out from the bituBOND membrane.			
	Protection boards, 3mm corflute boards overlapped 50mm and taped closed or Styrobeck polystyrene drainage boards 60mm thick.			
	Where polystyrene blocks are used, flush point these, prime with Gripset 11Y slurry primer, then flush point with Gripset DM mortar system.			
	Where the underfloor tanking is polythene, it laps up the outside of the bituBOND membrane and is taped to the bituBOND membrane with 80mm wide bituBOND self-stick tape.			
	All vertical edges are terminated with a compression bar and sealant.			
	<i>Note: Where an element identified in the above checklist is not applicable, please record N/A in the comply column.</i>			

QUALITY CONTROL CHECKSHEET

for Self-Stick Tanking Installation

bituBOND



Issues to note or raised during installation:			
Remedial action required:			
Note of damaged areas repaired:			
Attach any photographs taken during application.			
Installing Applicator - Name			
Signature		Date	
Head Contractor - Name			
Signature		Date	