## **CONSTRUCTION PLYWOOD SUBSTRATE READINESS CHECKSHEET**

## for Roofing & Decking Membrane Installation bituFLAME - 2 Layer

3	1
BRANZ Ap Appraisal No.4	

Project/Site Name			
Site Address			
Applicator			
Main Contractor			
	QC process	$\checkmark$	Tick when completed
17mm thick.	onstruction Plywood grade H3.2CCA treated kiln dried onstruction Plywood grade H3.2CCA treated kiln dried		
Fillets installed to all int	ernal junctions and neatly fitted.		
Sheets fitted close butte through girth at right an	ed, edges supported, fixed 150mm on edges and 200mm agles to supports.		
Smooth surface, clean to	o specified falls, to NZBC Standards.		
Plywood sheets stagger	-laid in a brick bond pattern to specified falls.		
3mm clearances from al	I perimeter abutments.		
5mm radius to all extern	nal corners.		
Plywood dry (maximum	20% moisture).		
Moisture content at the	time of installation to be below 20%		
Allproof SUREFLOW out substrate surface.	let droppers recessed into plywood just under flush with		
Type 316 Stainless Steel flush with substrate surf	or Aluminium scuppers recessed into plywood just under face.		
Allproof overflow sumps plywood substrate.	s installed into plywood substrate just under flush with the		
Sharp edges and lips rer	noved and cavities filled. All joints flush.		
Substrate clean, firm an	d suitable condition for laying.		
Plinths formed for any e	exterior ventilation, fixtures or similar.		
WHEN THE SUBSTRATE IS READY, COMPLETE THIS FORM AND EMAIL TO THE WATERPROOFING SUBCONTRACTOR.			
Notes			



Name

**Signature** 

Date