

PLYWOOD SUBSTRATE READINESS CHECKSHEET

Project Name: _____

Subcontractor: _____

Area ready: _____

Fax Number: _____



Treated T&G sheets 17mm thick.

Sheets stagger-laid (fully offset) with correct falls and no ponding.

5mm clearances from all abutments.

Sheet edges supported, fixed 150mm on edges and 200mm through girth.

Stainless steel countersunk screw fixing (50 x 10 gauge).

Fillets installed to all internal junctions and neatly fitted.

5mm radius to all external corners.

Mitres neatly formed.

Rainwater outlets and overflow recesses formed to fit proprietary outlets.

Plywood dry (maximum 20% moisture).

Sharp edges and lips removed and cavities filled. All joints flush.

Substrate clean, firm and suitable condition for laying.

WHEN THE SUBSTRATE IS READY, COMPLETE THIS FORM AND FAX TO THE WATERPROOFING SUBCONTRACTOR

Notes
